

Gateway Building Schedule Casper College

The logo for CRSA (Casper Regional School Authority) is a green square with the letters "CRSA" in white, sans-serif font.

Pre-Design

Phase Dates: 5 October 2009 – 30 October 2009

Duration: 4 weeks

Milestone Meetings:

10/05/09 - Project Kickoff - Site Visit and Information Gathering

10/26-27/09 - Program Confirmation and Pre-Design Workshop

Schematic Design

Phase Dates: 2 November 2009 – 11 December 2009

Duration: 6 weeks

Milestone Meetings:

11/09/09 Conceptual Design Workshop

11/23/09 50% SD Review

11/23 – 27 Client Review Period

11/23-24/09 Design Workshop

12/07/09 100% SD Review

12/07 – 11 Client Review Period

Design Development

Phase Dates: 14 December 2009 – 15 January 2010

Duration: 5 weeks

Milestone Meetings:

12/17-18/09 Design Workshop

01/04/10 75% DD Review

01/11 – 15 100% DD Client Review Period

Construction Documents

Phase Dates: 18 January 2010 – 30 March 2010

Duration: 10 weeks

Milestone Meetings:

01/18/10 CD Workshop

02/01/10 Progress Meeting

02/15/10 50% CD Meeting

03/01/10 Progress Meeting

03/01 – 5 90% CD & Cost Estimate Review

03/22/01 100% CD Meeting

Bidding/Negotiation

Phase Dates: 31 March 2010 – 5 May 2010

Duration: 5 weeks

Milestone Meetings:

To be determined with ARC

Construction Administration

Phase Dates: 5 May 2010 – 30 June 2011

Duration: 14 months

Milestone Meetings:

Weekly site visits by Amundsen

Nine site visits by CRSA